

# Kent County Maryland Kent Soil and Water Conservation District Standard Erosion and Sediment Control Plan for Minor Earth Disturbances on a Single Lot or Parcel

Building Permit #	
Grading Permit #	

Project Name/ Lo	cation:				
Tax Map	Block	Parcel	Lot_		
Owner's Name: _		=		Phone:	
Owner's Address	·				
Email:					
Contractor's Nam	ie:			Phone:	
Engineer/Surveyo	or:			Phone:	
Total area of site:				square feet. (1 a	cre = 43,560 square feet)
	urbance:			square reet.	
Total volume of e	xcavation and/or	fill:		cubic yards.	
Distance of distur	bed area:				
		e of any tidal water:			feet.
	ntidal wetland:				foot
from any no	ntidal wetland of	special State concern:			
from any pe	rennial stream an	d its associated 100-y	r nontida	ıl floodplain:	feet.
Watershed:			_		

#### Limitations

This standard erosion and sediment control plan may be used instead of a detailed plan for earth disturbances where all of the following conditions are met:

- 1. No more than 20,000 square feet of earth will be disturbed and no more than 400 cubic yards of cut or fill will occur.
- 2. No slope steeper than 3 horizontal to 1 vertical (3:1) will be disturbed or created.
- 3. Cuts and/or fills will not exceed 4 feet in depth or height, excluding excavation of foundations.
- 4. No earth disturbance shall occur within the limits of the 100-year floodplain of any nontidal stream or 100 feet of any perennial stream, water body, mean high water line of any water body affected by tidal action, or tidal wetland.
- 5. No earth disturbance shall occur within 25 feet of any nontidal wetland or within 100 feet of any nontidal wetland of special state concern.
- 6. The proposed work does not require a state waterway or wetland permit.
- 7. The owner, builder, or developer is not the same owner, builder, or developer of any contiguous lots that exceed 20,000 square feet of disturbance and are currently undergoing development within a subdivision or phase of subdivision that was approved after July 1, 2004.
- 8. Soils with a K factor value greater than .35 and a slope greater than 5% will not be disturbed.

### Conditions

- A. Nothing herein relieves the applicant from complying with any and all federal, state, and local requirements (e.g., Stormwater Management, Critical Area, Forest Conservation, Grading, etc.)
- B. The applicant shall notify the Kent County Sediment Control Inspector at **410-778-7457** at least 48 hours prior to starting site work.
- C. The Kent County Sediment Control Inspector shall have access to the property for inspection purposes.
- D. If adequate erosion and sediment control measures are not provided in accordance with this plan, the sediment control inspector reserves the right to require corrective action.
- E. This erosion and sediment control plan is valid for three (3) years from the approval date.
- F. Kent Soil and Water Conservation District reserves the right to require a more detailed plan.

#### **Project Information**

The following information must be provided and attached to the standard plan:

- 1. Plat showing the dimensions of property lines and road frontage.
- 2. Location and dimensions of all existing and proposed structures (e.g., house, garage, driveway, well, septic system, etc.)
- 3. If present, the location of the critical area buffer, nontidal and tidal wetlands, and perennial streams and their associated nontidal floodplain.
- 4. Limits of disturbance.
- 5. Direction of surface water drainage and points of discharge.
- 6. Erosion and sediment control provisions to minimize on-site erosion and prevent off-site sedimentation.

## Requirements

- A. Erosion and sediment control measures shall be installed prior to any earth disturbance except that necessary for installation of the controls.
- B. All erosion and sediment control practices shall be installed and maintained according to the criteria contained in the most current version of the Maryland Standards and Specifications for Soil Erosion and Sediment Control.
- C. All clearing and grading shall be completed in the following sequence:
  - 1. Limit initial clearing and grubbing for the installation of the construction entrance, perimeter controls, and any remaining controls.
  - 2. Install stabilized construction entrance, perimeter silt fence, and any other sediment controls.
  - 3. Clear, grub, and grade the remainder of the site as specified by the limits of disturbance shown on the attached plat.
  - 4. Provide temporary stabilization of any area that will not be actively graded within seven (7) days.
  - 5. Construct any structures and utilities.
  - 6. Provide final grading and stabilization according to the seeding or sodding specifications (minimum stabilization by seeding and mulching).
  - 7. After the site has been stabilized with adequate vegetation, and with the permission of the sediment control inspector, remove sediment control practices and stabilize remaining disturbed areas.
- D. All erosion and sediment control devices require continual maintenance. Any controls that are damaged or disturbed shall be restored or repaired before the end of each day.
- E. Development activities shall not impair any drainage, create an erosion hazard, or create a source of sediment to any adjacent watercourse, wetland, or property.
- F. Any pumping of water must be filtered and done according to the criteria contained in the most current version of the Maryland Standards and Specifications for Soil Erosion and Sediment Control.
- G. Following initial soil disturbance or redisturbance, permanent or temporary stabilization shall be completed within three (3) calendar days on the surface areas of all sediment controls, stockpiles, and perimeter slopes; and seven (7) days for all other disturbed areas on the site not being actively graded.

I hereby certify that this project meets the specified lim above requirements and conditions and with the project					to the
Signature of Applicant	Date		_		
Printed Name of Applicant			_		
Kent Soil and Water Conservation District Approval		Date	(Tax MapParcel _	Lot	)